CIVIL ONE ENGINEERS AND CONSULTANTS

(Civil Engineering Consultants, Third Party Inspection, PMC Material Testing Laboratory)
An ISO 9001: 2015 Certified Company

Name of Work :Providing Asphalt works at Selected reaches in ward no 17 Phase-02, BBMP, Bangalore

Name of Client	:	**Executive Engineer,** R R Nagar Division,BBMP, Bangalore.
Contractor/Agency	:	**: Sri. T Chandrashekhar Reddy,** Contractor, Bangalore.
Est Cost	:	Rs. 59.00 Lakhs
Date of Inspection	:	10.06.2021
Status of Bill	:	1st and Final bill
In the Presence of	:	(a) **Assistant Engineer (Ward No.17),** BBMP, Bangalore.
	:	(b) **Mr. Hemanth Kumar,** Engin M/s Civil One Engineers & Consultants,

PMC Report

Sl.No	Description of the Item		ments / observations
1	Removing & Refixing stone slabs of drains and pointing in C.M (1:3)P. No 27 I.No 5.33	:	Work done up to the billed quantity and Quality is satisfactory
2	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average	:	Work done up to the billed quantity and Quality is satisfactory
3	KSRRB M2900-1. Plain cement concrete 1:3:6 mix with crushed stone aggregate 40 m nominal size mechanically mixed, placed in foundation and compacted by	:	Work done up to the billed quantity and Quality is satisfactory
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC	:	Work done up to the billed quantity and Quality is satisfactory

FOR CIVIL ONE ENGINEERS & CONSULTANTS

Authorised Signatory

Office: #25/2, GF, 15th Cross, 2nd Main, Maruthi Layout, Annapoorneshwarinagar, Nagarabhavi 2nd Stage, Bangalore-560091.
Mob: 9731166144

Scanned with CamScanner

Sl.No	Description of the Item	nents / observations	
5	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position,	:	Work done up to the billed quantity and Quality is satisfactory
6	KSRB 5.14.1 : Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 Newton per sqm with cement mortar 1:4 masonry (quoin, Jamb,	:	Work done up to the billed quantity and Quality is satisfactory
7	Providing ruled pointing to coursed stone masonry with cement mortar, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of	:	Work done up to the billed quantity and Quality is satisfactory
8	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse	:	Work done up to the billed quantity and Quality is satisfactory
9	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete.- do - 10 cms thick (P-27/5.31.2) PWD SR 2018-19	:	Work done up to the billed quantity and Quality is satisfactory
10	KSRB 5-8.2 : Providing two line dressing to granite stone slab / granite stone masonry as per specifications. KBS 5.1.13(P-	:	Work done up to the billed quantity and Quality is satisfactory
11	KSRB 5-9 : Providing chamfering edges to stone slab 2.5 cms. Wide as per specifications. (only chamfered	:	Work done up to the billed quantity and Quality is satisfactory
12	Providing & laying precast drain cover slab of 250 mm thickness in CM 1:3 including cost of all	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL ONE ENGINEERS & CONSULTANTS

Authorised Signatory

Scanned with CamScanner

Sl.No	Description of the Item	ments / observations	
13	Providing and fixing pre cast solid concrete kerb stones of size 450x150x500 mm made out of CC 1:2:4 and finished with CM	:	Work done up to the billed quantity and Quality is satisfactory
14	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new	:	Work done up to the billed quantity and Quality is satisfactory
15	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting	:	Work done up to the billed quantity and Quality is satisfactory
16	KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to	:	Work done up to the billed quantity and Quality is satisfactory
17	KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix	:	Work done up to the billed quantity and Quality is satisfactory
18	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down	:	Work done up to the billed quantity and Quality is satisfactory
19	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc	:	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For CIVIL ONE ENGINEERS & CONSULTANTS

Authorised Signatory

Scanned with CamScanner